

Ambient Monitoring Summary

| Monitored Parameter | Monitorig Station | | | | SCAQMD Rule 1420.1 Limit |
|---------------------------------|-------------------|-------|-------|-------|------------------------------|
| | #1 | #2 | #4 | #5 | |
| Lead (µg/m³, 30-Day Average) | 0.037 | 0.028 | 0.022 | 0.038 | 0.100 µg/m³, 30-Day Average. |
| Arsenic (ng/m³, 30-Day Average) | 0.768 | 0.713 | 0.714 | 1.034 | 10 ng/m³, 24-Hour Average. |

Wet Electrostatic Precipitator (WESP) Monitoring Summary

| Monitored Parameter | Monitorig Location | SCAQMD Title V Permit Limit |
|---------------------------------------|------------------------------|--|
| | WESP Outlet, Xact 640 Result | |
| Arsenic (lbs/year Annualized Average) | 1.120 | 6.500 Pounds Per Year, Permit Condition E448.6(A.) |

Stack Test Results Summary: Busch Units

| Most Recent Test | Stack Emission Source | Lead (lbs/hour) | Arsenic (lbs/hour) |
|------------------|-----------------------|-----------------|--------------------|
| July, 2023 | Busch Unit A | 0.00003975 | 0.00000360 |
| July, 2023 | Busch Unit B | 0.00003583 | 0.00000607 |
| July, 2023 | Busch Unit C | 0.00004633 | 0.00000353 |
| July, 2023 | Busch Unit D | 0.00002192 | 0.00000237 |
| January, 2024 | Busch Unit E | 0.00002642 | 0.00000134 |
| January, 2024 | Busch Unit F | 0.00002167 | 0.00000156 |
| January, 2024 | Busch Unit G | 0.00006019 | 0.00000319 |
| February, 2024 | Busch Unit H | 0.00001344 | 0.00000035 |
| February, 2024 | Busch Unit I | 0.00000225 | 0.00000087 |
| February, 2024 | Busch Unit J | 0.00006274 | 0.00000127 |
| February, 2024 | Busch Unit K | 0.00002176 | 0.00000065 |

Stack Test Results Summary: Wet Electrostatic Precipitator (WESP)

| Most Recent Test | Stack Emission Source | Lead (lbs/hour) | Arsenic (lbs/hour) | Benzene (lbs/hour) | 1,3-Butadiene (lbs/hour) |
|------------------|---------------------------------------|-----------------|--------------------|--------------------|--------------------------|
| March, 2024 | Wet Electrostatic Precipitator (WESP) | 0.00244960 | 0.00020990 | --- | --- |
| December, 2023 | Wet Electrostatic Precipitator (WESP) | --- | --- | 0.02420000 | 0.00223000 |

| | | | | |
|--------------------------|------------|------------|------------|------------|
| Busch Unit + WESP Totals | 0.00280191 | 0.00023470 | 0.02420000 | 0.00223000 |
| Rule 1420.1 Limit | 0.00300000 | 0.00114000 | 0.05140000 | 0.00342000 |